



March 29, 2012

Theresa Holz  
USEPA REGION 5  
77 West Jackson Boulevard  
Mail Code: SE-5J  
Chicago, IL 60604-3507

**RE: Monthly Progress Report – Water Main Design  
TORX Facility – Rochester, Indiana  
AMEC Project No.: 3359-09-2490**

Dear Ms. Holz:

The purpose of this correspondence is to provide you with a summary of the water main design activities performed between February 28, 2012 and March 28, 2012. The design activities are in support of the proposed municipal water service extension from the City of Rochester, Indiana to the Acument (TORX) facility located at 4366 North Old US Highway 31. The project consists of performing a topographic survey for the project area (existing stubbed connection on the west side of North Old US Highway 31 near the Dean Food facility to the TORX facility), preliminary engineering, construction drawings and specifications, permit preparation, and construction bidding.

### **ACTIVITIES PERFORMED**

The 30% design was completed and submitted to the City of Rochester for review and comment in early November 2009. After comments from the City of Rochester Water Board, the 75% design was completed and presented to the City of Rochester in June 2010. Following the City's recommendation that a feasibility study be conducted in order to evaluate several other options to supply water to the area property owners, Textron and AMEC (formerly MACTEC) evaluated and presented to the City of Rochester the option of purchasing water from the City of Rochester. This would be done by attaching a master water meter on the present line at Dean Foods Facility which will provide water to the residents near the TORX Facility. The City has expressed its support for the master meter concept to provide a water distribution system and signed an agreement with Textron in January 2012 to provide water to the District.

The water distribution would be managed by the South Richland Township Conservancy District.

The IDNR approved the District plan and design specifications for the Conservation District on February 1, 2012.

**Correspondence:**  
AMEC Environment & Infrastructure, Inc.  
521 Byers Road, Suite 204  
Miamisburg, OH 45342  
USA  
Tel 937-859-3600  
Fax 937-859-7951

The Indiana Department of Environmental Management (IDEM) issued comments on the Water System Management Plan on March 6, 2012.

On March 14, 2012, the Fulton County District Court approved the District plan and specifications for the water main during a public hearing. Also on this a date, the second Board meeting for the Conservancy District was conducted.

A water supply agreement and the Environmental Restrictive Covenant that would limit use of their wells to outside uses were distributed to the property owners within the Conservancy District on March 15, 2012. A representative of Textron has followed up with each resident to answer any questions that they may have regarding the agreements.

### **ACTIVITIES TO BE PERFORMED**

Textron anticipates that it will submit a revised Water System Management Plan to IDEM by March 30, 2012. Textron is also completing a wetlands delineation along the alignment of the water line.

Textron will continue to work with IDEM regarding the issuance of a construction permit. While Textron does not currently foresee delays with respect to its issuance, in the event of potential delays it may wish to explore with USEPA the necessity of such a permit under the CERCLA exemption from the requirement of obtaining such permits. Textron will continue to keep residents apprised of any hearings and the project's status through regular newsletters and updates to the TORX Remediation Website.

If you have any questions or comments regarding this correspondence, please call our office.

Sincerely,  
**AMEC Environment & Infrastructure**

W. Dwayne Gross  
Staff II Geo-Scientist

Paul J. Stork  
Principal

cc: Kevin Houppert, IDEM