



August 31, 2012

Stavros Emmanouil
USEPA REGION 5
77 West Jackson Boulevard
Mail Code: SE-5J
Chicago, IL 60604-3507

**RE: Monthly Progress Report – Water Main Installation
TORX Facility – Rochester, Indiana
AMEC Project No.: 3359-09-2490**

Dear Mr. Emmanouil:

The purpose of this correspondence is to provide you with a summary of the water main installation activities performed between August 1, 2012 and August 31, 2012. The installation activities are in support of the proposed municipal water service extension from the City of Rochester, Indiana to the Acument (TORX) facility located at 4366 North Old US Highway 31. The project consists of extending water to the project area from the existing stubbed connection on the west side of North Old US Highway 31 near the Dean Food facility to the TORX facility. Once the water main is installed and operational, the water distribution would be managed by the South Richland Conservancy District.

ACTIVITIES PERFORMED

A contract to construct the water line was awarded to H&G Underground Utilities (H&G) based in La Porte, IN, a company with expertise in the construction of water and sewer lines. The pre-construction kick-off meeting was held with the construction contractor H&G, representatives from Textron and AMEC on August 8, 2012 to finalize the construction schedule for the water main. The contractor mobilized equipment and began work on the water main installation on August 13, 2012.

Bid specifications and contract documents for the operation of the water system for the South Richland Conservancy District were sent to qualified IDEM certified Water System Operators on August 6, 2012. Textron solicited community input regarding the contractors' specifications. The bids were opened on August 22, 2012 and are currently being evaluated.

ACTIVITIES TO BE PERFORMED

Construction of the water main will continue through December 2012 weather permitting. We anticipate that an operation and maintenance contract will be issued to a water system operator by the end of September.

Correspondence:
AMEC Environment & Infrastructure, Inc.
521 Byers Road, Suite 204
Miamisburg, OH 45342
USA
Tel 937-859-3600
Fax 937-859-7951

Textron, Inc.
TORX Facility
Monthly Progress Report – Water Main Design

The next Conservancy District Board Meeting is anticipated to be held on September 12, 2012 at 5:30 PM at the Fulton County Public Library.

Textron will continue to keep residents apprised of any meetings and the project's status through regular newsletters and updates to the TORX Remediation Website.

If you have any questions or comments regarding this correspondence, please call our office.


Sincerely,

AMEC Environment & Infrastructure, Inc.



AMEC Electronic Signature

W. Dwayne Gross
Staff II Geo-Scientist



AMEC Electronic Signature

Paul J. Stork
Project Manger

cc: Kevin Houppert, IDEM